



ADDENDUM # 2 TO WATSON POOL CO., INC. CONTRACT
DATED 7-14-77 WITH MOUNTAIN-BOGGAN, INC.
RESIDENTIAL OR COMMERCIAL CONSTRUCTION

PERCENTAGE COMPLETION WORKSHEET FOR
BIWEEKLY PAYMENT DRAWS

Notes: Based on contract amount of \$98,559.
(previous label voided)

- 1. Top basin pool (.025 of contract)
 - Layout (10%)
 - Excavation (20%)
 - Steel reinforcing (20%)
 - Gunito (40%)
 - Paint (10%)

complete
9-6-77
 $.9 \times .025 \times \$98,559 = \$2,217.00$

- 2. Top stonework waterfall (.025 of contract)
 - Foundation (20%) - complete
 - Conc. Block (30%)
 - Stonework (50%)

$.2 \times .025 \times \$98,559 = \492.80

- 3. Plunge (.35 of contract)
 - Layout (10%) - complete
 - Excavation (20%) 50% complete
 - Form & Prep. (20%) 50% complete
 - Gunito (10%) 60% complete
 - Paint (10%) 0

$.5 \times .35 \times \$98,559 = \$17,799.00$
 $= 817,291$

- 4. Mid-flame waterfall (.01 of contract)
 - Foundation (20%)
 - Conc. Block (30%)
 - Stonework (50%)

→ 0

- 5. Duo-pool at bottom (.21 of contract)
 - Layout (10%)
 - Excavation (20%)
 - Steel Reinf. (20%)
 - Gunito (10%)
 - Paint (10%)

→ 0

- 6. 18" width concrete perimeter (.01 of contract) → 0
- 7. Fence (.01 of contract) → 0

A.D.W.

1304