

- (7) Sewer System (22,589.20) \$ 20,330.28
90% Complete
- (8) Change order dated 12-5-72
Existing manhole changed to
drop, 2 drop manholes, 1-6"
valve & valve box (2,125.00)
100% Complete 2,125.00
- (9) Rock (Rock excavated thru
1-24-73) (227.7 cy.y. @
\$15.00 per c.y.) 3,415.50
- (10) 80 tons stone placed under
30" line of pipe (437.60)
100% Complete 437.60
- (11) Extra for hauling dry
material in to backfill
30" line of pipe
(84 c.y. this period) (266 c.y. @ \$1.10
per c.y.) 292.60
- (12) Engineering charges for
12-22-72 & 12-29-72 84.00
- (13) Charges for piling &
clearing stumps that were
not part of our contract 20.00

Total amount due	\$ 132,814.49
Amount due for materials on hand (see attached list)	4,840.13
Discounts lost & Finance charges (see attached list)	379.01
Grand Total Due	\$ 138,033.63

EAGLE CONSTRUCTION COMPANY, INC.

Alfred D. Spotts
Alfred D. Spotts, President

ADS/mvs