

CROWN CONSTRUCTION CO.

921 POINSETT HIGHWAY
GREENVILLE, SOUTH CAROLINA 29609
(803) 232-6268

BOOK 17 PAGE 1724

August 12, 1978

Paperback Booksmith Payment Breakdown

12,000.00

The following is a breakdown of different divisions of work showing percentages complete:

<u>Divisions</u>	<u>Total Amt.</u>	<u>% Complete</u>	<u>Payment Amt.</u>
Drywall	\$ 4,603.84	100	\$ 1,150.96
Electrical	9,500.00	100	7,125.00
Lighting fixtures	6,500.00	100	4,875.00
Heating, ventilation and air conditioning	12,700.00	100	9,525.00
Painting	1,855.40	100	1,855.40
Flooring	5,984.88	100	5,984.88
Plumbing	2,655.88	.85	929.56
Carpentry & hardware	2,400.00	100	1,920.00
Layin ceiling	3,200.00	100	3,200.00
Total	\$49,400.00		\$36,565.80
	Less 10% of Contract		(4,940.00)
	Less overpayment on first draw		(2,564.18)
	Amount of Request		\$29,061.62

Kenith H. Bostic
Kenith H. Bostic, Vice President

RECORDED SEP 14 1978

8336



Building Systems

4328 RV-2