

BOOK 18 PAGE 4388

COKER BUILDERS, INC.,
BOX 8
TURBEVILLE, SOUTH CAROLINA 29162

STATEMENT OF ACCOUNT:

1. Work Performed:

- (a) Labor and materials furnished for the construction of basic modules including all interior and exterior work as shown on shop drawings by Coker Builders, Inc.
- (b) Appliances furnished as listed on specifications approved by all parties for owner installation in said twenty (20) basic modules.
- (c) Delivering and placing twenty (20) units on owner's foundation, including use tax and travel permits.

2. Total Amount Due: \$453,982.00

I CERTIFY that the foregoing is a statement of a just and true account of the amount due Coker Builders, Inc., by Metro Builders, Inc., after allowance for all just credits have been given.

COKER BUILDERS, INC.

BY:

Thomas Coker
Thomas Coker
Authorized Agent

SWORN to before me this 16th

day of November, 1981

John J. Peyer (LS)
Notary Public for South Carolina

My Commission Expires: _____

RECORDED NOV 18 1981

12391

4326 NV-2