

Service Equipment Co.
 Supplement to Invoice # 1391

BOOK 18 PAGE 1379

QUANTITY	DESCRIPTION	AMOUNT
	Installation of gasoline system.	
1	Model 72 Gasboy pump	\$ 345.70
	Additional sand needed	70.00
1	2" Clay and Galtay 94 fill cap	12.64
	9" manhole and cover	35.74
18'	1 1/8" galv. pipe (product line)	@ 1.70 30.60
21'	1 1/2" galv. pipe (vent-line)	@ 1.70 35.70
1	1 1/2" double tap bushing	5.23
1	1 1/2" foot valve	59.72
1	2" copper vent	8.83
4	1 1/2" galv. nipples	@ 1.37 5.48
4	1 1/2" galv. ells	@ 3.12 12.48
2	1 1/2" galv. unions	@ 4.56 9.12
	Tank coating	5.00
	Total	\$ 628.74
	Pick-up and setting of tank	\$ 50.00
	Additional backhoe charge	50.00
	8 hrs. mechanic and helper	@ 31.50 252.00
	Total	\$ 352.00
	Relocating gasoline pump.	
	Excavated and poured pit around underground tank (4' x 4').	
11'	1 1/2" galv. pipe	@ 1.70 18.70
1	1 1/2" galv. ells	@ 3.12 3.12
	forming lumber	25.00
1-1/2	Yds. 3000 L.S. concrete	150.00
	Total	\$ 216.82
	7 hrs. mechanic and helper	@ 31.50 220.50
	Total	\$ 220.50
	Installation of air reels.	
2	1/4" x 25' air hose	@ 18.30 36.60
1	603 Reelcraft reel	314.00
65'	1/2" galv. pipe	@ .56 36.40
16	1/2" galv. ells	@ .45 7.20
4	1/2" galv. unions	@ 1.97 7.88
20	1/2" galv. nipples	@ .42 8.40
3	1/2" valves	@ 5.50 16.50
2	1/2" tees	@ .68 1.36
1	1/2" x 3/4" ell	.75
1	1/2" x 3/8" ell	.34
1	3/8" nipple	.16
2	1/2" x 3/8" bushings	@ .48 0.96
3	1/4" quick connects	@ 6.43 19.29
	Total	\$ 453.68
3	3/8" connecting hoses	@ 16.30 48.90
	Total	\$ 502.58
	15 hrs. mechanic and helper	@ 31.50 472.50

R 37 II

4328 MV-2