

Greenville Boiler Works, Inc.  
 37 Ohio Loop  
 Donaldson Center  
 Greenville, SC 29605  
 Ph. # 803-299-0276

BOOK 19 36  
**INVOICE**

18155

DATE: NOV, 3, 1982

SOLD TO <b>K M Fabrics Inc.</b> <b>P.O Box 7379</b> <b>Greenville S.C 29610</b>		SHIPPED TO <b>SAME</b>				
CUST. ORDER NO.	DATE SHIPPED	SHIPPED VIA	TERMS <b>NET, 30</b>	SALESMAN	F.O.B.	OUR ORDER NO.
QUANTITY	DESCRIPTION		UNIT PRICE	AMOUNT		
	Labor Equipment, Tools & Material to install new refractory in back door of 200 Clever Brooks Boiler.                      Per Quote    PAID 2/1982			\$1000.00		
	Labor Equipment, Material & Tools to perform additional work required and requirement of boiler inspector.  Clean Tubes Remove hand hole & man hole plates Wash down interior of boiler & loose scale removal. Remove and clean, descale low water cut offs and replace. Remove existing refractory in front door reinstall with ceramic wool. Remove existing refractory around burner cone and replaced new. Close boiler and fired.					
	TAX INCLUDED			\$2889.26		
	GRAND TOTAL			\$2889.26		

Code: 89VCC 770 e