

JOHN A. JORDAN, PRES.

KENNETH E. JOHNSON, VICE-PRES.

## A. T. SISTARE CONSTRUCTION CO., INC.



PHONES 563-5539 OR 563-4332

BOOK 19 PAGE 717

SEWER AND WATER LINES • CONCRETE

GENERAL CONTRACTORS

GRADING • SURFACE TREATING

1084 HOWARD STREET

SPARTANBURG, S.C. 29303  
December 6, 1983

POST OFFICE BOX 4087  
PINEWOOD STATION

B.C.C., Inc.  
P. O. Box 52698  
Atlanta, Ga. 30355

Attention: Mr. Peter Sullivan

Reference: Arby's, Greenville, S. C.

1. Initial or partial grading-----	\$1,500.00
2. 18" Concrete curb & gutter 855 L.F. @ \$5.25-----	4,488.75
3. 4" Stone base and 1" asphalt plant mix over 2877 sq. yds. @ \$5.32 per sq. yd.-----	15,305.64
4. 4" Concrete sidewalk 243 sq. yds. @ \$12.50 per S.Y.-----	3,037.50
5. 8" Conc. drives 12 sq. yds. @ \$25.00-----	300.00
6. Concrete pad (12X15) changed to 18X16 400.00 plus 240.00-----	640.00
7. Additional grading due to grade changes for City Specs.-----	7,924.00
8. 12" R.C.P. 104 L.F. @ \$15.00 per ft.-----	1,560.00
9. Tie ends into existing catch basins 2 @ \$150.00 ea.-----	300.00
10. New complete catch basins 2 @ \$650.00 ea.-----	1,300.00
11. Replacing existing tops on 2 catch basins with new tops @ \$350 ea.-----	700.00
12. Extra staking work-----	500.00
13. For placing control joints in sidewalk around Building (as required by plan change)-----	150.00
14. Remaining portion for building permit and plan review (by City)-----	156.00
15. For hauling off trash around building as directed by Mr. Bob Gibb-----	168.00
16. For grading down vertical bank and sloping on 4:1 slope, also for regrading island as directed for grassing & planting-----	804.00
17. For overtime pay for men working to speed job progress-----	2,327.13
18. For furnishing & placing 3 handicap signs & post-----	250.00
19. For extra stone base used where wet material had to be removed to speed along progress of work 153.36 tons @ \$7.75 per ton-----	1,188.54
20. For cutting out wet material @ Drive Entrance & replacing with hot asphalt plant mix to allow for paving of lot-----	150.00

(CONTINUED ON NEXT PAGE)