

March 3, 1988

Hartman and Hartman
1306 Rutherford Road
Greenville, SC 29609

Attention: Mr. Ron Bennett

Reference: Shriners Hospital
Greenville, South Carolina

Dear Mr. Bennett:

This letter is to request a change order in the amount of \$6099.88 to cover the cost of design changes, printing charges, and the cost of additional sets of blue prints, etc., as outlined below.

Design changes are as follows:

1. Revised drawings AC-4, AC-5, AC-7, AC-9, AC-11, AC-13, and AC-15, for fire and smoke dampers.....\$500.00
(Ref 1: Letter dated July 20, 1987 per Bobby Roper.)
 2. Revised Drawing BD-62, major redesign of ductwork associated with AHU-1.....\$800.00
 3. Coordination sepias, showing all pipe racks and any other pipe larger than 3" diameter.....\$440.00
 4. Structural steel revisions, in one area the steel was lowered causing a redesign of some ductwork.....\$200.00
 5. Redesign of elevator machine ductwork.....\$360.00
(Ref 2-5: Letter dated July 27, 1987 per Bobby Roper)
- Total design changes.....\$2300.00